Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

No. 1st & Final Bill — Date.....2022

Division: Project — Sub-Division: **Project**

Bill Received No. — Dated — Divisional / Sub Divisional — Cash Book Voucher No..... Dated.....

Schedule Docket No. — **Work Code: 004-22-000010**

Head of Account: P-3872 — Est.Cost: **75.00 Lacs**

Name of Work: **Providing and Laying 300mm Dia RCC Line in place of Fully damaged 150mm Dia SW line at 3rd A Cruss Road, Sharavath Road, 16th B Cross Road (White Topping Road) Yelahanka comin under Yelahanka Newtown S/Stn of AEE N-2 Sub Division**

Name of Contractor and Full Address: **M/s NCC LIMITED**

Reference to Agreement No.**EE(Project)/YNK Zone/WO/24/21-22** **Date 31-03-2022**

Certified that the measurements were taken by me on 30/7/2022 and recorded of Pages 220428 to 432 measurement Book No. 08 of 2018-19 and that the work is satisfactorily executed.

NCC Limited R.O. Bengaluru - 560001 NCC

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 30/7/22 .....and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of th work and the contractor has not previously received any advance on this security. These materials are of and imperishabl nature and are all required for immediate use on the work in connection with items for finished work have been agree upon. A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	1175000-00
2)	Deduct amount to be held in reserve being .....percent Rs.....	149000-00
3)	" Balance	663000-00
4)	Deduct Payment:	663000-00
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	75000-00
b)	Payments Now made: cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	742000-00
5)	Balance being unpaid value of work done held in reserve.	232700-00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	596000-00
7)	Net amount due to or from Contractor unadjustments items.	682500-00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness
1.
2.

NCC Limited R.O. Bengaluru - 560001 NCC

Stamp

Head of Account.....3872.....

Audited & admitted for Rs.....1175000.....

.....682500.00.....

.....by Cheque and Rs.....596000.00.....

Dated

Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Executive Engineer

Acct. Clerk Project Division | Acct. Supdt. Project Division B.B.M.P. | Exe. Engineer Project Division B.B.M.P

Name of Work: Providing and Laying 300mm Dia RCC Line in place of Fully damaged 150mm Dia SW line at 3rd A Cross Road, Sharavath Road, 16th B Cross Road (White Topping Road) Yelahanka coming under Yelahanka Newtown S/Stn of AEE N-3 Sub Division

ABSTRACT

Sl No	Description of Work	Unit	As per Work slip			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	Cutting road surface forpipe line trenches and disposing off the excavated stuff as directed including barricading, danger lighting etc., in the following classification (2) Cutting Asphalt road	Cum	112.91	950.00	107264.50	-	-	112.85	950.00	107210.35	112.85	107210.35
2	Earth work excavation for pipeline trenches required width by mechanical & manual means incl dressing sides, ramming of bottoms, providing baricasing, danger lighting, shoring, strutting, dewatering, etc, directed in the following strata. 1) In all kinds of soils mixed with boulders of 30 cms size up if any shoring and strutting will be paid separately. (1) 0 to 2 Mtr. Depth	Cum	2067.98	180.00	372236.40	-	-	2067.98	180.00	372236.40	2067.98	372236.40
3	2 to 4 Mtr. Depth	Cum	64.54	240.00	15489.60	-	-	51.53	240.00	12367.20	51.53	12367.20
4	Supplying S&S RCC SPUN / VIBRATED CAST PIPES (REINFORCED) pipes NP-3 Class conforming to IS:458-1988 with latest amendments using ordinary portland cement, for sanitary works and conveying to work site, rolling and lowering into trenches, laying true to line and level including loading and unloading at both destinations and jointing of pipes and specials including cost of specials, perfect linking of joints with jack to correct position including cost of jointing materials, i.e, rubber rings conforming to IS: 5382 for S&S RCC pipes, with all leads and lifts as directed and giving necessary hydraulic test as per ISS to the required pressure and commissioning etc. complete. (Contractor will make his own arrangements for procuring water for testing). Before the execution of the work, the contractor shall carry out the survey and will be paid extra for the same as per seperate item. 300MM DIA RCC LINE	Rmt	1219.90	1750.00	2134825.00	-	-	1219.90	1750.00	2134825.00	1219.90	2134825.00
5	Supplying PVC ring tight pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (Contractor will make his own arrangements for procuring water for testing) etc. for: PVC pipes 110 mm outer dia., 6 kg/sqcm & class 3	Rmt	221.90	320.00	71008.00	-	-	221.90	320.00	71008.00	221.90	71008.00

NCC Limited * Lodge - Bengaluru * R.O.

	[illegible] precast RCC manhole chambers, constructed using basic fittings of standard type, with barricading, danger lighting and using of sight rails and boning rods wherever necessary, shoring and strutting wherever required using Ordinary Port Land Cement, using 1:1.5:3 proportion RCC with 20 mm and down graded jelly, well graded sand and steel of approved quality, 200 mm thick top concrete slab, having wall thickness and raft thickness as in approved drawings and with an offset in raft alround the chamber as in approved drawing, benching concrete with 1:6 slope towards the central drain finished smooth, including fixing and grouting of pipes, including conveying to work spot supply and fixing SFRC manhole cover and frame (Heavy duty) conforming to IS:12592 with latest amendments, on a bed of CC 1:2:4 supplying and fixing of minimum 3 mm thick ncapsulated plastic footsteps (as per IS 10910) on 12 mm dia. Grade Fe-415 steel bar (as per IS 1786) staggered at 300 mm apart as detailed in Technical specifications, including sand bedding wherever required, disposal of surplus earth, watering, curing, engraving manhole number with flow direction on the inner cylindrical surface etc., complete including cost of reinforcement steel and fabrication charges and also cost and conveyance of all materials, labour with all lead and lifts. The Precast RCC manholes are for various diameters and depths as stated below and as per detailed drawings, specifications and direction of the Engineer. 1.00 metre depth MH 1 TO MH48	No	24.00	32400.00	777600.00	-	-	24.00	32400.00	777600.00	24.00	777600.00
7	Above 1.0m depth MH interms of 0.1m	No	165.00	1725.00	284625.00	-	-	165.00	1725.00	284625.00	165.00	284625.00
8	Providing and constructing "WIRE CUT BRICK MANHOLE CHAMBERS" using suplhate resistant cement, conical in shape at top, with CC 1:3:6 foundation using 40mm and down size graded metal of approved quality and with an offset of 0.15M alround the chamber. Construct Brick masonry in CM 1:4, 340 mm thick, with wirecut bricks of approved quality, plaster inside and out side with CM 1:3, 12mm thick, except for the conical surface outside where the plaster thickness shall be 20mm. Slope inside to be 1:6 in the concrete towards central drain and finished smooth. Fixing of pipes in CC 1:2:4 with graded metal of 20mm and down size. Supplying and fixing SFRC manhole frame and cover conforming to IS:12592 with latest amendment, in CC 1:2:4. Supplying and fixing footsteps made of 12mm dia. steel bars (Fe-415) with 3mm thick plastic encapsulation (IS-10910). The footsteps shall be fixed 30cms apart and on CC block embeded to masonry wall. The whole works include excavation in all types of soils, watering, curing, barricading, danger lighting, pouring tar over MH frame and cover, cost of tar, shoring, strutting, de-watering, engraving manhole number with flow direction on the inner conical surface etc. as per the rawing etc. as per technical specifications and for the following diameters and depth etc. for: 1.00 metre depth MH 1 TO MH48	No	9.00	19210.00	172890.00	-	-	9.00	19210.00	172890.00	9.00	172890.00
9	Above 1.0m depth MH interms of 0.1m	No	57.00	1925.00	109725.00	-	-	57.00	1925.00	109725.00	57.00	109725.00
10	2.00 Mtrs Depth	No	8.00	32245.00	257960.00	-	-	8.00	32245.00	257960.00	8.00	257960.00
11	Above 2.0m depth MH interms of 0.1m	No	8.00	1480.00	11840.00	-	-	8.00	1480.00	11840.00	8.00	11840.00

	shape and reconstructing the same for the same dimensions, with machine made wire cut brick in CM 1:4 with ordinary portland cement etc. as per design and specifications. The existing ring, cover and CC beeding to be used. 1.90 meter depth EXMH27,36,42	No	3.00	13200.00	39600.00	-	-	3.00	13200.00	39600.00	3.00	39600.00
13	Providing Bedding or Backfilling using approved stone dust / quarry dust of size not exceeding 5.6 mm for the pipe line trenches including watering and consolidation to 95% proctor density etc., complete with all lead and lifts as per specification and as directed by the engineer incharge, after obtaining the approval of the Chief Engineer by diamond rope cutting method.	Cum	1846.45	1175.00	2169578.75	-	-	1846.45	1175.00	2169578.75	1846.45	2169578.75
14	Disposal off the excess excavated earth of all types by vehicle including loading, unloading with all lead and lifts, labour, HOM of machineries etc.	Cum	2232.42	250.00	558105.00	-	-	2232.42	250.00	558105.00	2232.42	558105.00
	Total				**7082747.25**					**7079570.70**		**7079570.70**
	Add BWSSB supervision charges (5%) as per Estimate				**337949.95**					**337949.95**		**337949.95**
	Grand Total				**7420697.20**					**7417520.65**		**7417520.65**

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

₹4,17,500/-

NCC Limited R.O. Bengaluru - 560001

Contractor

30/7/2022

Asst. Engineer

30/7/2022

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92